

# LOR-611 Various Walks

Terminal Ready-Mix, Inc.

Schedule updated: 5/6/2025

Contract completion date: 10/15/2025

Project Start:

Display Week:

TASK	START	WEEKDAYS	END	May 19, 2025							May 26, 2025							Jun 2, 2025							Jun 9, 2025							Jun 16, 2025							Jun 23, 2025							Jun 30, 2025							Jul 7, 2025							Jul 14, 2025							Jul 21, 2025						
				19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23				
<b>Sidewalks</b>																																																																									
OUPS, IP, MOT, MOB, Job Board, Saw cutting, Staking	5/19/25	5	5/23/25																																																																						
Drainage and regrading - LOC1, LOC2, LOC15	5/26/25	10	6/6/25																																																																						
Sidewalk construction - LOC1, LOC2, LOC3, LOC12, LOC13, LOC15	6/9/25	40	8/1/25																																																																						
Fence - LOC15	8/4/25	5	8/8/25																																																																						
Edging and restoration	8/4/25	15	8/22/25																																																																						
<b>Pavement markings and standard signs</b>																																																																									
Pavement markings and standard signs	8/25/25	10	9/5/25																																																																						
<b>RRFB's (12 week lead-time)</b>																																																																									
LOC2, LOC3, LOC4, LOC7, LOC8, LOC9, LOC10, LOC11, LOC12, LOC12, LOC15	8/25/25	20	9/19/25																																																																						
<b>Traffic Pole - LOC6 (24 week lead-time)</b>																																																																									
Traffic Pole	10/20/25	25	11/21/25																																																																						
<b>Walkthrough and punchlist</b>																																																																									
Walkthrough and punchlist	11/24/25	5	11/28/25																																																																						

Contract Information:

Lorain County, City of Lorain

LOR-611 Various Sidewalks

PID 119936

FHWA E240(593)

Lorain Contract #A-25-017

Date of Award: 2/26/2025

Completion Date: 10/15/2025



John Falbo, President

Terminal Ready-Mix, Inc. 524 Colorado Ave, Lorain, OH 44052



