


10/21/25 03:20:37PM T:\Engineering\Projects\Current\B\BR\BR-26-E1 (3rd St. N, 7th Ave to 9th Ave)\Plans&Specs\BR-26-E1_Layouts.dwg



PHASING DETAILS:

	PHASE 1: 8TH AVE N.	70 DAYS (4TH ST TO 3RD ST)
	PHASE 2: 3RD ST N.	70 DAYS (7TH AVE TO 8TH AVE)
	PHASE 2A: 8TH AVE N.	35 DAYS (3RD ST TO MID BLOCK OF 2ND/3RD ST)
	PHASE 3: 3RD ST N.	60 DAYS (8TH AVE TO 9TH AVE)

DAYS ARE COUNTED AS CALENDAR DAYS NOT WORKING DAYS.

MULTIPLE PHASES WILL NEED TO RUN CONCURRENTLY TO GET THIS PROJECT FINISHED BY THE COMPLETION DATES AS SPECIFIED IN THE SPECIAL INSTRUCTIONS TO BIDDERS.

PHASES 1 & 3 CAN NOT BE RUN CONCURRENTLY.
PHASES 2A & 3 CAN NOT BE RUN CONCURRENTLY.

ALL ELEVATIONS ARE BASED ON NAVD 88 DATUM (PRE-GEOD18). (UNLESS NOTED OTHERWISE)

ADDENDUM & CONSTRUCTION REVISIONS		
③	②	①
SEAL		
Project Phasing		
Paving and Utility Rehab/Reconstruction		
Improvement District BR-26-E1		
DESIGN BY: ADE	CHECKED BY: JTL	
DRAWN BY: MJB	ORIG DATE: Oct 2025	
THE CITY OF Fargo FAR MORE		SECTION NO. 002
		SHEET NO. 2