Haringey Civic Centre

Newsletter - Issue 05
August 2025

Our Team



Harry Nahum
Project Director
harrynahum@sisk.co.uk



Steve Eldergill
Senior Project Manager
steveeldergill@sisk.co.uk



Tom Lewis
Project Manager
thomaslewis@sisk.co.uk



Conor Moynihan
Senior Engineer
c.moynihan@sisk.co.uk



Abishek Ramachandra
Site Engineer
abhishekramachandra@sisk.co.uk

Works Update

- The installation of the fourth attenuation tank at the front of the Civic Centre has been completed which will help to reduce flooding. The image below shows how deep (3m) this tank was buried before the excavation was backfilled
- The installation of the scaffolding has continued around the whole building ahead of works to remove the old roof
- Works have continued to install the substructure of the new substation which will help power the buildings. This is the work you can see happening close to the boundary on the Bounds Green Road side



Attenuation tank 4 prior to being backfilled





Installing the substructure for the sub station that will help to power the building

Works Update (continued)

- Service duct installation within the courtyard between the buildings has continued to enable the utility connections to be made
- With the completion of our ground floor slab works, we are now commencing works to the central Core
- Internal demolition works to the basement and upper floors of the Civic Centre have begun with extra care taken to protect heritage items
- The link which connects the Annex to the HCC building is poured and the columns are being erected
- A mock up facade panel is being built on site, giving us an idea of what the end product (finish) looks like



Demolition works in the basement area



Facade mock up



Location of attenuation tanks

SISK ESTD. 1859
Improving the image of construction
Haringey LONDON

Upcoming works

The following works will be happening at the Civic Centre site through August and September.

Some of the works will be visible from the streets around the Civic Centre but the majority of works will be internal.

ANNEX

- The First floor slab will be Poured.
- The First floor of the Link building will be prepped for pouring.
- The Hoist will be raised, to aid in moving materials and machines



Core wall shuttering being prepared



View of the duct work from the annex

EXISTING CIVIL CENTRE BUILDING

- Continue installing scaffolding to the main building and roof which is preparing us for roof demolition and replacement as well as facade installation and repairs
- Internal demolition works to remove some walls
- A hoist will be installed to enable materials and equipment to be easily transported between levels
- Continue the installation of attenuation tank 3 between the Civic Centre building and Trinity Road to help with surface water drainage
- New drainage runs are continuing to be installed around the existing Civic Centre
- Continue the works for the foul drainage, to take waste water away from the buildings
- The brickworks on the Substation will be commencing



Community Liaison and Social Value

When not involved in refurbishing the Civic Centre the Sisk team have been doing their bit for the community by regularly doing litter picks close to the site. An impressive haul of litter was picked up from neighbouring streets in just one hour!





The Sisk team with the rubbish collected from the streets in one session



Newly built bug hotel

Another environmental contribution we have made this month comes courtesy of one of our talented colleagues who built a beautiful bug hotel using materials either recycled from site or picked up on the litter pick.

We want to be good neighbours whilst we are working in your community.

Please let us know of any ways that we can help you by contacting us at:

civicconstruction@sisk.co.uk

We have been capturing time lapse videos of the project progression which you will soon be able to see every month through the Haringey Civic Centre website or through scanning the QR code below

Site working hours: 8am to 6pm on Monday - Friday
8am to 1pm on Saturday

Emergency Contacts

In case of Emergency please contact:
Steve Eldergill | 07385 557359
Harry Nahum | 07791 152412

More information about the project can be found at https://haringeyciviccentre.commonplace.is/ or by scanning the QR code